

## Government Projects, Programs and Activities For the Year 2021

Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	Target Completion date	Project Status		
						% of Completion	Total Cost Incurred to Date	Remarks
MANAOAG WATER DISTRICT	Fabrication of Sand Trap/WYE Connectors at Brgy.Lelemaan, Pao and Lipit Sur	Manaoag, Pangasinan	230,646.44	April 13,2021	May 23,2021	100.00%	230,646.44	DONE
MANAOAG WATER DISTRICT	labor & Materials for Discharge Line Roofing @ P.S. # 3 Pugaro	Manaoag, Pangasinan	115,388.00	June 02,2021	June 17,2021	100.00%	115,388.00	DONE
MANAOAG WATER DISTRICT	labor & Materials for the Construction of Garage and Pipe Storage at MANWAD Compound(Phase2)	Manaoag, Pangasinan	979,500.00	June 08,2021	Oct. 05,2021	100.00%	979,500.00	DONE

Prepared By:

Maria Bernadette C. Embuido Senior Accounting Processor B Verified by:

Division Manager C, Finance and Commercial

Noted by:

Flordeliza W. Tejano General Manager C