



REPUBLIC OF THE PHILIPPINES  
**MANAOAG WATER DISTRICT**  
 AQUINO STREET, POBLACION, MANAOAG 2430 PANGASINAN | TELEPHONE NO.: 075.529.0254 | MOBILE NO.: 0922.839.3878

**Government Projects, Programs and Activities  
 For the Year 2022**

Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	Target Completion date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
MANAOAG WATER DISTRICT	Exploratory Drilling of one (1) Production Well @ Baritao,Manaoag	Brgy. Baritao Manaoag,Pangasinan	5,019,036.75	March 21,2022	June 19,2022	100%	5,019,036.75	DONE
MANAOAG WATER DISTRICT	Labor & Materials for Relocation and Installation of New Blow-Off	Brgy. Baritao Manaoag,Pangasinan	70,117.77	March 14,2022	March 24,2022	100%	66,896.61	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Construction of Drywall/Conference Room at MANWAD Compound	Aquino St. Manaoag, Pangasinan	860,000.00	January 25, 2022	April 15, 2022	100%	860,000.00	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Pipelaying and Interconnection along Brgy. Baritao, Manaoag	Brgy. Baritao Manaoag,Pangasinan	9,500,210.48	April 06, 2022	June 27, 2022	100%	9,500,210.48	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Fencing at Baritao Pump Station, Brgy. Baritao, Manaoag	Baritao Pump Station, Manaoag,Pangasinan	680,441.99	May 06, 2022	June 06, 2022	100%	680,441.99	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Construction of Pump House/Control Room, Brgy. Baritao, Manaoag	Baritao Pump Station, Manaoag,Pangasinan	590,069.84	June 24,2022	July 23,2022	100%	590,069.84	DONE
MANAOAG WATER DISTRICT	Labor & Materials for Installation of New Service Line at Sitio Payas,Brgy Cabanbanan, Manaoag	Brgy. Cabanbanan, Manaoag,Pangasinan	414,841.92	June 20,2022	June 30, 2022	100%	414,841.92	DONE
MANAOAG WATER DISTRICT	Labor & Materials for Discharge Line Assembly	Baritao Pump Station, Manaoag,Pangasinan	781,663.00	June 10, 2022	July 11, 2022	100%	781,663.00	DONE



REPUBLIC OF THE PHILIPPINES  
**MANAOAG WATER DISTRICT**  
 AQUINO STREET, POBLACION, MANAOAG 2430 PANGASINAN | TELEPHONE NO.: 075.529.0254 | MOBILE NO.: 0922.839.3878

**Government Projects, Programs and Activities  
 For the Year 2022**

Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	Target Completion date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
MANAOAG WATER DISTRICT	Labor & Materials for the Construction of Ramp at MANWAD Compound	Aquino St. Poblacion, Manaoag, Pangasinan	62,000.00	July 26, 2022	August 26, 2022	100%	62,000.00	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Construction of Driveway at MANWAD Compound	Aquino St. Poblacion, Manaoag, Pangasinan	148,000.00	August 26, 2022	September 2, 2022	100%	148,000.00	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Renovation of Customers' Waiting Area at MANWAD Compound	Aquino St. Poblacion, Manaoag, Pangasinan	177,758.00	September 14, 2022	October 13, 2022	100%	177,758.00	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Construction of 100,000 gallons (380 cu mtrs) Glass Fused to Steel Bolted Reservoir w/ Complete Appurtenances and Tank Fittings/Accessories, Electro-Mechanical Equipment, Constant Pressure System and Pipelaying of Transmission Lines	Brgy. Pugaro Manaoag, Pangasinan	11,710,400.00	August 11, 2022	December 12, 2022	100%	1,756,560.00	DONE w/ 10% Retention Fee
MANAOAG WATER DISTRICT	Labor & Materials for the Installation of 390 meters UPVC 2" (LGU Evacuation)	Bernal St. Poblacion, Manaoag, Pangasinan	185,054.44	September 19, 2022	September 30, 2022	100%	185,054.44	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Renovation of Customers' Waiting Area at MANWAD Compound	Aquino St. Poblacion, Manaoag, Pangasinan	177,758.00	September 14, 2022	October 13, 2022	100%	177,758.00	DONE








REPUBLIC OF THE PHILIPPINES  
**MANAOAG WATER DISTRICT**  
 AQUINO STREET, POBLACION, MANAOAG 2430 PANGASINAN | TELEPHONE NO.: 075.529.0254 | MOBILE NO.: 0922.839.3878

**Government Projects, Programs and Activities  
 For the Year 2022**

Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	Target Completion date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
<b>MANAOAG WATER DISTRICT</b>	Labor & Materials for the Pipelaying & Water Supply Expansion Projects @ Brgys. San Ramon & Mermer	Brgy. San Ramon & Mermer, Manaoag, Pangasinan	7,402,443.55	September 28, 2022	December 27, 2022	100%	6,662,199.19	DONE w/ 10% Retention Fee

Prepared By:  
  
 Maria Bernadette C. Embuido  
 Senior Accounting Processor B

Verified by:  
  
 Rusty Mark V. Flores  
 Division Manager C, Finance and Commercial

Noted by:  
  
 Flordeliza N. Tejano  
 General Manager C