



REPUBLIC OF THE PHILIPPINES
MANAOAG WATER DISTRICT
 AQUINO STREET, POBLACION, MANAOAG 2430 PANGASINAN | TELEPHONE NO.: 075.529.0254 | MOBILE NO.: 0922.839.3878

**Government Projects, Programs and Activities
 For the Year 2023**


Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	Target Completion date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
MANAOAG WATER DISTRICT	Labor & Materials for the Installation of 300 mtrs uPVC Pipes at Brgy.San Ramon (Brgy Hall)	Brgy. San Ramon, Manaoag, Pangasinan	132,829.56	January 18,2023	January 26,2023	100.00%	132,829.56	DONE
MANAOAG WATER DISTRICT	Labor & Materials for the Pipelaying of Service Line along Pio Generosa Elem. School	Pugaro, Manaoag, Pangasinan	189,400.57	March 03,2023	March 15,2023	100.00%	189,400.57	DONE
MANAOAG WATER DISTRICT	Labor & Materials for Exploratory Well Drilling at Pao Deepwell w/ 70m depth Pilot hole & 250mm(10"),Spiral Welded Steel Well Casing & Pipelaying of Transmission Main & Serviceline w/ Interconnections along Brgys Pao & Sapang	Pao, Manaoag, Pangasinan	8,517,604.13	March 24,2023	July 22,2023	100.00%	7,665,843.72	DONE with 10% Retention Fee
MANAOAG WATER DISTRICT	Design and Supply of Labor & Materials for the Construction of 600 cu.m.Glass Fused to Steel Bolted Reservoir w/ Complete Appurtenences,Electro-Mechanical Equipment,Constant Pressure System	Sapang, Manaoag, Pangasinan	15,157,414.44	February 24,2023	August 23,2023	85.78%	12,024,696.44	ON GOING Reason for 2nd extension - Delay of shipment of plates from United Kingdom
MANAOAG WATER DISTRICT	Repiping of Service Line along Brgy Pugaro(PIO Generosa Elementary School)	Pugaro,Manaoag, Pangasinan	180,470.57	March 06,2023	April 19,2023	100.00%	180,470.57	DONE
MANAOAG WATER DISTRICT	Repiping of 604 mtrs uPVC Pipes Service Line along Brgy Pugaro(Estrada Road)	Pugaro,Manaoag, Pangasinan	201,274.43	March 24,2023	May 07,2023	100.00%	201,274.43	DONE
MANAOAG WATER DISTRICT	Proposed Installation of 1305 mtrs uPVC Pipes Service Line @ Brgy Baritao (Zone 4 & 5)	Brgy Baritao, Manaoag, Pangasinan	411,384.00	May 24,2023	July 07,2023	100.00%	411,384.00	DONE
MANAOAG WATER DISTRICT	Construction of Fence at Pao Pumping Station	Pao, Manaoag, Pangasinan	506,350.00	July 31, 2023	December 20, 2023	100.00%	506,350.00	DONE



REPUBLIC OF THE PHILIPPINES
MANAOAG WATER DISTRICT
 AQUINO STREET, POBLACION, MANAOAG 2430 PANGASINAN | TELEPHONE NO.: 075.529.0254 | MOBILE NO.: 0922.839.3878


**Government Projects, Programs and Activities
 For the Year 2023**

Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	Target Completion date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
MANAOAG WATER DISTRICT	Installation of 200 mtrs 2" uPVC Pipes at San Ramon Zone 2 (Roofing Center)	San Ramon, Manaoag, Pangasinan	56,511.68	July 25, 2023	August 08,2023	100.00%	56,511.68	DONE
MANAOAG WATER DISTRICT	Proposed Installation of 510 mtrs uPVC Pipes Service Line @ Brgy Baritao (Zone 2 & 3)	Brgy. Baritao, Manaoag, Pangasinan	237,228.87	June 21, 2023	June 28,2023	100.00%	237,228.87	DONE
MANAOAG WATER DISTRICT	Installation of 1,072 mtrs uPVC Pipes 3"	Brgy. Bisal, Manaoag, Pangasinan	514,641.02	August 30, 2023	October 13,2023	100.00%	514,641.02	DONE
MANAOAG WATER DISTRICT	Construction of Pump House at Pao Pumping Station	Brgy. Pao, Manaoag, Pangasinan	460,850.00	August 10, 2023	December 20, 2023	100.00%	460,850.00	DONE
MANAOAG WATER DISTRICT	Installation of 650 mtrs uPVC Pipes 2"	Brgy. Baloking Pugaro, Manaoag, Pangasinan	183,260.00	October 24, 2023	December 07, 2023	100.00%	183,260.00	DONE
MANAOAG WATER DISTRICT	Materials and Labor for Discharge Line Assembly at Pao Pumping Station	Brgy. Pao, Manaoag, Pangasinan	676,194.40	September 20, 2023	November 06, 2023	100.00%	676,194.40	DONE
MANAOAG WATER DISTRICT	Extension of 1007 mtrs Pipelines along Lipit Sur to Lipit Norte(Sitio Malicdem)	Brgy. Lipit Sur and Norte, Manaoag, Pangasinan	419,725.88	November 14,2023	December 28, 2023	100.00%	419,725.88	DONE

Prepared By:

 Maria Bernadette C. Embuido
 Senior Accounting Processor B

Verified by:

 Rusty Mark V. Flores
 Division Manager C, Finance and Commercial

Noted by:

 Flordeliza M. Tejano
 General Manager C